

**Southeast Valley Lutheran Coalition**

**2022-2023**

**The Pelosi Home**

**3610 S. Roosevelt St, Tempe, AZ 85282**

<b>Week</b>	<b>Day</b>	<b>Date</b>	<b>Tasks</b>
<b>1</b>	<b>Sat.</b>	<b>1/14/2023</b>	<b>Frame 1st floor walls</b>
		<b>TBD</b>	<b>Leaders work day</b>
<b>2</b>	<b>Sat.</b>	<b>1/21/2023</b>	<b>Cont. framing 1st floor</b>
			<b>Electrical installservice panel</b>
		<b>TBD</b>	<b>Leaders work day</b>
<b>3</b>	<b>Sat.</b>	<b>1/28/2023</b>	<b>Install floor trusses and /safety rails/decking.</b>
		<b>TBD</b>	<b>Leaders work day</b>
<b>4</b>	<b>Sat.</b>	<b>2/4/2023</b>	<b>Complete decking, begin framing 2nd floor walls</b>
		<b>TBD</b>	<b>Leaders work day</b>
<b>5</b>	<b>Sat.</b>	<b>2/11/2023</b>	<b>Continue framing/ready for roof trusses/install scaffolding.</b>
			<b>Trades M-F Install scaffolding</b>
		<b>TBD</b>	<b>Leaders work day</b>
<b>6</b>	<b>Sat.</b>	<b>2/25/2023</b>	<b>Build gable modules/prep for trusses</b>
		<b>TBD</b>	<b>Leaders work day</b>
<b>7</b>			<b>Closed for President's Day</b>
		<b>TBD</b>	<b>Leaders work day</b>
<b>8</b>	<b>Sat.</b>	<b>3/4/2023</b>	<b>Install fascia/Roof framing</b>
		<b>TBD</b>	<b>Leaders work day</b>
<b>9</b>	<b>Sat.</b>	<b>3/11/2023</b>	<b>Safety Rails/Roof framing</b>
		<b>TBD</b>	<b>Leaders work day</b>
			<b>Trades, windows, insulation, electrical boxes</b>
<b>10</b>	<b>Sat.</b>	<b>3/18/2023</b>	<b>Complete framing-make ready for inspection.</b>
			<b>City Inspection-shear/strap, roof nailing</b>
			<b>Trades-elec, plbg, mechanical</b>
		<b>TBD</b>	<b>Leaders work day</b>

11	Sat.	3/25/2023	Begin shingling & drywall blocking
			Trades-
		TBD	Leaders work day
12	Sat.	4/1/2023	Complete shingling/make ready for drywall inspection
			City Inspection-pre-drywall
			Trades- insulation
		TBD	Leaders work day
13	Sat.	4/8/2023	Closed for Holy Saturday
14	Sat.	4/15/2023	Begin drywall
		TBD	Leaders work day
15	Sat.	4/22/2023	Complete drywall.
		TBD	Leaders work day
			City Inspection-drywall
			Trades-tape & texture/door delivery.
16			NO LEADER WORK DAY
17	Sat.	4/29/2023	Begin doors and trim.
		TBD	Leaders work day
18	Sat.	5/6/2023	Complete doors & trim, prep for paint.
			Cabinet delivery. Garage door,
		TBD	Leaders work day
19	Sat.	5/13/2023	Interior paint
		TBD	Leaders work day
			Trades- HVAC, Elec, attic insulation
		TBD	Leaders work day
20	Sat.	5/20/2023	Complete HVAC check, install flooring
			Trades- HVAC check, flooring installation.
		TBD	Leaders work day
21	Sat.	5/27/2023	Closed for Memorial Day
			Trades- remove scaffolding, build block fence.
		TBD	Leaders work day

22	Sat.	6/3/2023	Landscaping
			Trades- plumbing trim out.
23	Sat.	6/10/2023	Install accessories, touch up.
			City Inspection-Final, Energy
24	Sat.	6/17/2023	Punch list, clean up.
25	Sat.	6/24/2023	Homeowner walk throughs
26	Sat.	7/1/2023	Homeowner walk throughs
27	Sat.	7/8/2023	DEDICATION

Lot 18008

Start Time	Lunch Provider
7:30 AM	Mountain View
TBD	
7:30 AM	Desert Cross
7:30 AM	Esperanza
7:30 AM	Holy Trinity
7:30 AM	Mountain View
7:30 AM	Desert Cross
7:30 AM	Esparanza
7:30 AM	Holy Trinity
7:30 AM	Mountain View

7:30 AM	Desert Cross
7:30 AM	Esperanza
6:30 AM	Holy Trinity
6:30 AM	Mountain View
6:30 AM	Desert Cross
6:30 AM	Esperanza
6:30 AM	Holy Trinity
6:30 AM	Mountain View

<b>6:30 AM</b>	<b>Esperanza</b>
<b>6:30 AM</b>	<b>Desert Cross</b>
<b>6:30 AM</b>	<b>Holy Trinity</b>
	<b>Mountain View (If Needed)</b>
	<b>Esperanza (If Needed)</b>
<b>TBD</b>	<b>Family or TBD</b>